Date 17/ 08/ 26 Loco No. R1005 Cab No 2 Facing Andoom Shift Driver/s ADAM NOV (Day) Night Shift

The following checks are to be performed at shift handover or close as practical

Vigilance Operational	Engine Oil	Radiator Water	End of Rake Marker Operational	Rake Leakage Check kPa
(Yes) No	(Ok) Not OK Topped up	(OK) Not Ok Topped Up	Rake 1 (Y) N Rake 2 (Y) N Rake 3 (Y) N	Rake 1 0 Rake 2 2 Rake 3 3

Loco Comp Oil: (OK) Not OK Topped Up

Record time comp car/loco hrs taken			Lead	Rake1	2nd	Lead	Rake2	2nd	Lead	Rake3	2nd	Locomotive
			Comp Car P		Comp Car N	Comp Car O		Comp Car K	Comp Car J		Comp Car M	Radiator Water added(mm s/gless)
Rake 1	0345	Engine Oil	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added
Rake 2	0522	Comp Oil	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added
Rake 3	0547	Comp Hrs	17204		36114	33562		8455	16837		18621	Loco Hrs
		Next Service	18137		36800	34500		9100	17500		19000	Cab Cleaned COVID
Locomotive	0528		(Running in Auto / Manual Not Running)		Running in Auto / Manual (Not Running)	Running in Auto / Manual Not Running		Running in Auto / Manual (Not Running)	Running in Auto / Manual (Not Running)		Running in Auto / Manual Not Running	Loco Km's Travelled 518665
Fuel added to comp cars / Loco			Ltr's		Ltr's	Ltr's		Ltr's	Ltr's		Ltr's	1200 Ltrs

Trip No	Dump Station Arrival Time	Dump Station Green Light	Load Station Arrival Time	Load Station Green Light	Delay to Production Yes / No	Delay Time minutes	Rake No	Reason for Delay	Manual Brake Pipe Continuity Completed (Train Drivers Initials Required)
1	0342		0421	0446	N		1		
2	0521		0604	0625	N		2		
3	0700		0736	0822	N		3		
4	0857		0933	0953	N		1		
5	1028		1104	1126	N		2		
6	1201		1238	1254	N		3		
7	1329			1433	Y		1	Rake 1 shunt	
8	1509						2	fuel loco	
9							3		
10									
11									
12									

Time of Fault/Delay	Fault/Delay Description	Notification Raised	Notification No.
	Shunt Rake 1 wagon 77 in wagon 54 out		

A Continuity Test must be done before moving the Train after Rake changeover!

Document reviewed and necessary Notifications/Maintenance Orders raised. Crewleader Signature.....

Date 17/8/26 Loco No. R1005 Cab No 2 Facing Andoom Shift Driver/s ROB – Glen Day (Night) Shift

The following checks are to be performed at shift handover or close as practical

Vigilance Operational	Engine Oil	Radiator Water		End of Rake Marker Operational	Rake Leakage Check kPa
(Yes) No	(Ok) Not OK Topped up	(OK) Not Ok Topped Up		Rake 1 (Y) N Rake 2 (Y) N Rake 3 (Y) N	Rake 1 (0) Rake 2 (0) Rake 3 (0)
Loco Comp Oil	(OK) Not OK Topped Up				

	Lead	Rake1	2nd	Lead	Rake2	2nd	Lead	Rake3	2nd	Locomotive
Record time comp car/loco hrs taken	Comp Car	Comp Car		Comp Car	Comp Car		Comp Car	Comp Car		Radiator Water added(mm s/glass)
Rake 1	Engine Oil Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added
Rake 2	Comp Oil Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added
Rake 3	Comp Hrs									Loco Hrs 25691
	Next Service									Cab Cleaned COVID
Locomotive 1716	Running in Auto / Manual Not Running	Running in Auto / Manual Not Running		Running in Auto / Manual Not Running	Running in Auto / Manual Not Running		Running in Auto / Manual Not Running	Running in Auto / Manual Not Running		Loco Km's Travelled 518961
Fuel added to comp cars / Loco	Ltr's	Ltr's		Ltr's	Ltr's		Ltr's	Ltr's		Ltrs

Trip No	Dump Station Arrival Time	Dump Station Green Light	Load Station Arrival Time	Load Station Green Light	Delay to Production Yes / No	Delay Time minutes	Rake No	Reason for Delay	Manual Brake Pipe Continuity Completed (Train Drivers Initials Required)
1	1509		1559	1607			2		
2	1643		1715	1733			3	MCR3	RR NT
3	1809		1841	1903			1	MCR1	RR GM
4	1939		2011	2033			2	MCR2	RR GM
5	2109		2141	2205			3		
6	2241		2315	2331			1		
7	0002	0020	0045	0112			2	bcanfielled 2500 tps.	
8	0147		0217	0250			3		
9	0325								
10									
11									
12									

Time of Fault/Delay	Fault/Delay Description	Notification Raised	Notification No.

A Continuity Test must be done before moving the Train after Rake changeover!

Document reviewed and necessary Notifications/Maintenance Orders raised. Crewleader Signature.