Date 8.1.26 Loco No. R1005 Cab No 2 Facing Andoom Shift Driver/s Pete Jed Steve (Day) Night Shift

The following checks are to be performed at shift handover or close as practical

Vigilance Operational	Engine Oil	Radiator Water	End of Rake Marker Operational	Rake Leakage Check kPa
(Yes) No	(Ok) Not OK Topped up	(OK) Not Ok Topped Up	Rake 1 (Y) N Rake 2 (Y) N Rake 3 (Y) N	Rake 1 Rake 2 Rake 3
Loco Comp Oil	(OK) Not OK Topped Up			

Record time comp car/loco hrs taken			Lead	Rake1	2nd	Lead	Rake2	2nd	Lead	Rake3	2nd	Locomotive
			Comp Car N		Comp Car J	Comp Car I		Comp Car M	Comp Car K		Comp Car P	Radiator Water added(mm s/glass)
Rake 1	0648	Engine Oil	Amt Added [redacted]		Amt Added 40 Pumps	Amt Added 0		Amt Added 0	Amt Added		Amt Added [redacted]	Amt Added
Rake 2	0430	Comp Oil	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added
Rake 3	0625	Comp Hrs	34739		15403	9995		17133	7013		15197	Loco Hrs 22032
		Next Service	35000		15500	10000		17000	7001		16000	Cab Cleaned COVID
Locomotive	0426		~~Running in Auto / Manual~~ Not Running	Running in Auto / ~~Manual~~ ~~Not Running~~		~~Running in Auto / Manual~~ Not Running	Running in Auto / ~~Manual~~ ~~Not Running~~		Running in Auto / ~~Manual~~ ~~Not Running~~	~~Running in Auto / Manual~~ Not Running		Loco Km's Travelled 451072
Fuel added to comp cars / Loco			64 Ltr's		243 Ltr's	0 Ltr's		0 Ltr's	240 Ltr's		60 Ltr's	863 + 1250 Ltrs

Trip No	Dump Station Arrival Time	Dump Station Green Light	Load Station Arrival Time	Load Station Green Light	Delay to Production Yes / No	Delay Time minutes	Rake No	Reason for Delay	Manual Brake Pipe Continuity Completed (Train Drivers Initials Required)
1	~~0340~~		0425	0451	N		2		SKH
2	0526		0616	0716	N		3		SKH
3	0749		0822	0834	N		1		SKH
4	0909		1005	1030	No		2	Shunt R2 Comp M out 0 in	
5	1105		1134	1147	No		3		
6	1222		1250	1302	No		1	LOCO FUEL 863L	
7	1337		1420	1512			2	REFUEL - 1250L	
8	1547						3	COMP N RAKE ONE ~~STRUTS~~ STRUTS HAVE COLLAPSED ON COWLING.	
9									
10									
11									
12									

Time of Fault/Delay	Fault/Delay Description	Notification Raised	Notification No.

A Continuity Test must be done before moving the Train after Rake changeover!

Document reviewed and necessary Notifications/Maintenance Orders raised. Crewleader Signature.....