Date 4/2/26 Loco No. 5 Cab No 1 Facing Andoom Shift Driver/s Pete / JED (Day) Night Shift

The following checks are to be performed at shift handover or close as practical

Vigilance Operational	Engine Oil	Radiator Water	End of Rake Marker Operational	Rake Leakage Check kPa
(Yes) No	(Ok) Not OK Topped up	(OK) Not Ok Topped Up	Rake 1 (Y) N Rake 2 (Y) N Rake 3 (Y) N	Rake 1 8 Rake 2 6 Rake 3 0
Loco Comp Oil: (OK) Not OK Topped Up				

Record time comp car/loco hrs taken			Lead	Rake1	2nd	Lead	Rake2	2nd	Lead	Rake3	2nd	Locomotive
			Comp Car N	Comp Car J		Comp Car P	Comp Car O		Comp Car I	Comp Car M		Radiator Water added(mm s/glass)
Rake 1	0615	Engine Oil	Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added
Rake 2	0819	Comp Oil	Amt Added	Amt Added		Amt Added	Amt Added		Amt Added	Amt Added		Amt Added
Rake 3	0928	Comp Hrs	35059	15496		15518	32753		10102	17318		Loco Hrs 22615
		Next Service	35000	15500		16000	33500		11000	18137		Cab Cleaned COVID
Locomotive	0457		Running in Auto / ~~Manual~~ ~~Not Running~~	~~Running in Auto / Manual~~ Not Running		Running in Auto / ~~Manual~~ ~~Not Running~~	~~Running in Auto / Manual~~ Not Running		Running in Auto / ~~Manual~~ ~~Not Running~~	~~Running in Auto / Manual~~ Not Running		Loco Km's Travelled 462922
Fuel added to comp cars / Loco			Ltr's	Ltr's		Ltr's	Ltr's		Ltr's	Ltr's		1500 Ltrs

Trip No	Dump Station Arrival Time	Dump Station Green Light	Load Station Arrival Time	Load Station Green Light	Delay to Production Yes / No	Delay Time minutes	Rake No	Reason for Delay	Manual Brake Pipe Continuity Completed (Train Drivers Initials Required)
1	0410		0455	0503	N		3		
2	0538		0613	0706	N		1	M/C	PH
3	0741		0817	0855	N		2		
4	0930		1004	1033	No		3		
5	1102		1202	1210	No		1	R1 Comp J-out Comp K-in.	
6	1245		1317	1350	No		2	Loco Fuel 1500L	
7	1425		1507	1538	No		3	Loco Fuel 2300L	
8	1613						1	R3/2032 WAGON SLIGHT FLAT SPOTS	
9									
10									
11									
12									

Time of Fault/Delay	Fault/Delay Description	Notification Raised	Notification No.

A Continuity Test must be done before moving the Train after Rake changeover!

Document reviewed and necessary Notifications/Maintenance Orders raised. Crewleader Signature.....

Date 04/02/26 Loco No. R1005 Cab No 1 Facing Andoom Shift Driver/s Rob Day (Night) Shift

The following checks are to be performed at shift handover or close as practical

Vigilance Operational	Engine Oil	Radiator Water		End of Rake Marker Operational	Rake Leakage Check kPa
(Yes) No	(Ok) Not OK Topped up	(OK) Not Ok Topped Up		Rake 1 (Y) N Rake 2 (Y) N Rake 3 (Y) N	Rake 1 (0) Rake 2 (0) Rake 3 (0)
Loco Comp Oil	(OK) Not OK Topped Up	Lead	Rake1 2nd	Lead Rake2 2nd	Lead Rake3 2nd

Record time comp car/loco hrs taken			Comp Car	Comp Car	Comp Car	Comp Car	Comp Car	Comp Car	Locomotive
Rake 1		Engine Oil	Amt Added	Amt Added	Amt Added	Amt Added	Amt Added	Amt Added	Radiator Water added(mm s/glass) / Amt Added
Rake 2		Comp Oil	Amt Added	Amt Added	Amt Added	Amt Added	Amt Added	Amt Added	Amt Added
Rake 3		Comp Hrs							Loco Hrs 22627
		Next Service							Cab Cleaned COVID
Locomotive	1644		Running in Auto / Manual Not Running	Running in Auto / Manual Not Running	Running in Auto / Manual Not Running	Running in Auto / Manual Not Running	Running in Auto / Manual Not Running	Running in Auto / Manual Not Running	Loco Km's Travelled 463198
Fuel added to comp cars / Loco			Ltr's	Ltr's	Ltr's	Ltr's	Ltr's	Ltr's	1600 Ltrs

Trip No	Dump Station Arrival Time	Dump Station Green Light	Load Station Arrival Time	Load Station Green Light	Delay to Production Yes / No	Delay Time minutes	Rake No	Reason for Delay	Manual Brake Pipe Continuity Completed (Train Drivers Initials Required)
1	1613		1643	1706			1	MCR1	RR JS
2	1742		1816	1914			2	MCR2	RR JS
3	1950		2022	2108			3	MCR3	RR DP
4	2144		2219	2256			1		
5	2332		0007	0105			2		
6	0141		0232	0304			3	Fuel loco 1600L	
7	0340						1		
8									
9									
10									
11									
12									

Time of Fault/Delay	Fault/Delay Description	Notification Raised	Notification No.

A Continuity Test must be done before moving the Train after Rake changeover!

Document reviewed and necessary Notifications/Maintenance Orders raised. Crewleader Signature.....